

APPLICATION No.: **1635**

## TAP CLEARED

LOCATION: **111 Pleasant**OWNER: **A Tripp**

MEASURES: **3/4"**  
**N from Grinnell 175.0**  
**E from W line Pleasant 6.5**  
**S from N line house 9.1**

DATE

BEF.

AFT.

REMARKS

8/9/01

8:45

2001-320-7880

8-8-01 Tap reamed

-----  
September 6, 1972 Renewed from  $\frac{1}{2}$  ft. outside curb stop to a point  
6 ft. inside curb stop.  
 $6\frac{1}{2}$  ft. of  $\frac{3}{4}$ " copper tubing 1  $\frac{3}{4}$ " Hays curb stop  
2 wiped joints  
-----

8-8-01 Renewed from main to proerty line. Stock: 14 ft.- $\frac{3}{4}$ "  
copper tubing, 1 -  $\frac{3}{4}$ " Curb Stop, 1 - Caldwell stop Box,  
1 -  $\frac{5}{8}$ " x  $\frac{3}{4}$ " lead to cop. adapt. XXS, 1 -  $\frac{1}{2}$ " x  $\frac{3}{4}$ " Fig.  
413.

v  
8-4-2021 Water renewal - Curb stop to meter  
Done by DPI - Rui Martins  
CSValve- $\frac{3}{4}$ " curb stop valve 1-each, CI-CRB-B Cast Iron  
Curb stop boxes 1-each, MBlank-Meter Blank  $\frac{3}{4}$ " 1-each,  
 $\frac{3}{4}$ " Propress 90 propre ss90 1-each, PPRESS  $\frac{3}{4}$ " PROPRESS  
Male M Adp Adapter (3-4)" 1-each, Cop-Box  $\frac{3}{4}$ " Copper Tubing  
(3-4)" 60 ft coils 14-each



[illegible]

## CHARGE OUTS

[illegible]