

APPLICATION No.: 16350

TAP CLEARED



LOCATION: 104 Lombard St.

OWNER: Jesse Machado Et Ux

MEASURES: 5/8" H lead Mar. 13, 1915
N from Rockland St. 184.3 ft.
W from E line Lombard St. 9.0 ft.
N from S line house 13.5 ft.

Sept. 2, 1980; Renewed from 6" outside of curbstop to inside of cellar.

19 ft.-3/4" copper (10 ft. inside)

1-3/4" curb stop

1-Caldwell stop box

1-5/8" x 3/4" lead-cop. adapt. XXS

- - - -

1" Copper Service

10/09/2018 Lead Service Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 90

Distance from curb stop to main (ft) 7

Distance from curb stop to meter (ft) N/A

Distance from curb stop to curb face (ft) 2.0

Depth of service (ft) 5.0

Total length of new pipe installed (ft) 7

Curb stop replaced: yes size 1"

Corporation replaced: yes size 1"

Ball valve replaced: yes size 1"

METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS
1-30-63		5/8	Hersey F	533587					

CHARGE OUTS

