

APPLICATION No.: 16449

TAP CLEARED

LOCATION: 134-6 Hathaway

OWNER: A Desrosiers

MEASURES: W from Bowditch St. 120.8 ft.  
N from S line Hathaway St. 9.0 ft.  
W from E line body of house 14.6 ft.

August 4, 76 Renewed from  $\frac{1}{2}$  ft. outside curb stop to the property line.

6 ft. - 3/4" Copper tubing  
Caldwell Stop

3/4" Curb Stop  
2 - 3/4" x 5/8" lead to  
copper adaptor XS

3/30/06 Renewed from main to cūrb̄ stop (+ap leak)

Stock: 8' of 3/4" copper tubing, 3/4" curb stop, 5/8 x 3/4 Fig 413

1" Copper Service

06/27/2018 Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 67

Distance from main to curb stop (ft) N/A

Distance from curb stop to meter (ft) 18.0

17 ft to house 1 ft wall

Distance from curb face to curb stop (ft) 2.5

Total length of new pipe installed (ft) 21  
18 ft + 3 ft whip

Curb stop replaced: no Corporation replaced: no

Depth of Service (ft): 3.5

Ball valve furnished: yes size 1"

DATE \_\_\_\_\_

BEF.

AFT.

REMARKS

3/30/06	Tap Reamed
---------	------------

[illegible]