APPLICATION No.: 16456	TAP CLEARED 8815-1518			
LOCATION: 57-59 Valentine, N.S., E. of R. French Blvd.(W)	DATE	BEF.	AFT.	REMARKS V
OWNER: J.P. Sylvia				
MEASURES: 5/8" E from R. French Blvd.(W) S from N line Valentine W from E line house 4/12/88: Renewed from l ft. outside curb stop to a point 5 ft. Stock: 6ft. 3/4" copper tubing l - 3/4" curb stop 1 - Caldwell stop box 2-3/4 x 5/8 lead to cop adapt. xxs. 1" Copper Service 06/07/2019 Lead Service Line Replacement Program Phase 1, Contractor P Gioioso & Son Type CU, Diameter 1in, Water pressure 100 6/7/2019 1" Copper Service Lead Service Line Replacement Program Phase 1, Contractor P Gioioso & Son Type CU, Water pressure 100 Diameter 1in Distance from main to curb stop (ft) 5 Distance from curb stop to meter (ft) N/A Distance from curb face to curb stop (ft) 1 Depth of service (ft) 3.9 Total length of new pipe installed (ft) 5 Curb stop replaced: No Corporation replaced: No Ball valve replaced: No				

