

APPLICATION No.: 1648

TAP CLEARED

B2852LOCATION: 22 Crapo St.OWNER: ✓ James C. FreemanMEASURES: 5/8" H lead Nov.15,187 3S from South St, 59.0 ft.W from E line Crapo St. 6.3 ft.S from N line house 8.6 ft.

April 1, 1953 Renewed 1 ft. each side of curb stop  
2 ft. of 3/4" copper tubing 2 wiped joints  
3/4" copper stop, fig 415

-----

Feb. 24, 1981: Renewed from 6" outside curbstop to inside  
cellar. 17 ft.-3/4" copper (9-ft. ins.); 3/4" curb stop;  
Caldwell stop box; 5/8" x 3/4" lead-cop. adapt. XXS

1" Copper Service

9/5/2018 Lead service line replacement program, phase 1

Contractor P Gioioso &amp; Son, Type CU, Diameter 1, PSI 100

Distance main to curb stop (ft) 21

Distance curbstop to meter (ft) n/a

Distance curb face to curb stop (ft) 2

Depth of service (ft) 4.0

Total length of new pipe installed (ft) 21

Curb stop replaced: yes, size 1"

Corporation replaced: yes, size 1"

Ball valve replaced: no

# METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS
4/10/59		5/8	King	181462					

## CHARGE OUTS

