

LOCATION: 118 Armour St.

OWNER: Leonard F. Case

MEASURES: 3/4" L lead Dec. 21, 1915
 S from Union 134.6 ft.
 W from E line Armour 8.5 ft.
 S from N line House 10.0 ft.

DATE BEF. AFT. REMARKS

8-11-99 Tap reamed

3/31/09 8.00 2009-148 2260

July 2, 1968 Renewed from $\frac{1}{2}$ ft. outside curb stop to a point 6 ft. inside curb stop.
 6 $\frac{1}{2}$ ft. - 3/4" copper; 1-3/4" Mueller curb stop;
 2 wipe joints.

- - -

8-11-99 DW White renewed from main to curb stop. Stock:
 25 ft. - 3/4" Copper tubing, 1 - 3/4" Curb Stop, 1 -
 Caldwell Stop Box, 1 - 3/4" x 3/4" Fig. 413.
 DW White to maintain cut.

3/31/09 - City crew renewed water service from curb stop to
 property line & repaired section of sewer service
 8 ft - 3/4" copper tubing; 1 Caldwell stop box; 1 - 5/8" x 3/4"
 lead to cop adapt xxs; 6 ft - 6" PVC pipe; 1 - 6" clay to PVC
 coupling; 1 - 6" CI to PVC coupling. Foreman: Frank Bento

METER HISTORY

CHARGE OUTS

[illegible]