

APPLICATION No.: 16504

LOCATION: 92 Mt Vernon St

TAP CLEARED

OWNER:

31-313

MEASURES:

W X Bullock St 25.0 ft
N X S Line Mt Vernon St 6.4 ft
E X W Line House 3.0 ft

1" Copper Service

05/21/2019 Lead Service Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 50

Distance from main to curb stop (ft) 7.7

Distance from curb stop to meter (ft) 19.8

Distance from curb face to curb stop (ft) 1.8

Depth of service (ft) 3.6

Total length of new pipe installed (ft) 27.5

Curb stop replaced: yes size 1"

Corporation replaced: yes size 1"

Ball valve replaced: yes size 1"

DATE

BEF.

AFT.

REMARKS

METER HISTORY

CHARGE OUTS

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS

