



LOCATION: 24 Chancery St. & rear Cor. Maple

OWNER: R.J. Sullivan

MEASURES:

5/8"

Lead

03-19-1916

E from

Chancery

28.1 ft.

N from S line

Maple

8.9 ft.

E from W line

House

5.5 ft.

March 12, 1964 Renewed from main to 1 ft. inside curb stop.

13 ft. - 3/4" copper tubing; 1-3/4" cop to cop stop, fig. 415; 1-5/8" reused corp. cplg.; Tap reamed; Tap is 3 ft. east of stop box.

- - -

5-2000 Zenone Const. renewed from main to property line. Stock:

18 ft. - 3/4" Copper tubing, 1 - 3/4" Curb Stop, 1 - Caldwell

Stop Box, 1 - 5/8"x3/4" lead to cop. adapt.XXS, 1 - 3/4" Corporation

tap. Zenone Const. to maintain cut.

6/22/12 - City crew replaced top section of curb stop box. Foreman: Frank Bento

5/23/17: Curb Stop to meter renewed, Contractor Wc SMITH: Inspector P. Reynolds Main to Property Line 18.0' Pipe to inside Prop 18.0'

DATE

BEF.

AFT.

REMARKS

5-2000

Tap reamed

6/13/12

2012-2312191

METER HISTORY

CHARGE OUTS

[illegible]