

APPLICATION No.: 16568

TAP CLEARED



LOCATION: 24 Vernon

OWNER: ~~Alphonse~~ Yerleible

MEASURES: S from Wood 214.1 ft.  
W from E Vernon 6.8 ft.  
S from N house 2.9 ft.

DATE BEF. AFT. REMARKS

9/18/07 - Tap Reamed

9/17/07

2007-380-3141

9/18/07 - Curb stop leak. Renewed from main to property line  
Stock: 30 ft - 3/4" copper tubing; 1 - 3/4" curb stop; 1 Caldwell  
stop box; 1 - 3/4" x 5/8" lead to cop adapt. xs; 1 - 5/8"  
Corporation tap. tap reamed. J. Velez

2/1/08 - R.J. Canessa renewed service from 4.5 ft inside  
curb stop to inside cellar  
14 ft - 3/4" copper tubing; 1 - 3/4" cop to cop cplg.  
Owner charged \$50 (\$30 for inspection & \$20 for meter  
couplings). Inspected by Percy Reynolds

[illegible]

## CHARGE OUTS

[illegible]