

APPLICATION No.: 16572

LOCATION: 316 Tinkham St

TAP CLEARED

OWNER:

31-313

MEASURES:

E X Church St 287.4 ft

N X S Line Tinkham St 8.6 ft

E X W Line House 13.4 ft

1" Copper Service 5/16/2018

Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 72

Distance from main to curb stop (ft) 10

Distance curb stop to meter (ft) 23.8

Distance from curb face to curb stop (ft) 1.7

Depth of service (ft) 4

Total length of new pipe installed (ft) 23.8

Curb stop replaced: No size 3/4"

Corporation replaced: No size 3/4"

Ball valve replaced: Yes size 1"

Remarks: 3/4"-1" union installed 1' from curb stop

DATE

BEF.

AFT.

REMARKS

6/29/92 Ream

12/29/06

[illegible]