

APPLICATION No.: 16593

## TAP CLEARED ✓

LOCATION: 14 JuniorOWNER: Mary L CroninMEASURES: 3/4"

N from Arnold 148.0 ft.

W from E line Junior 6.8 ft.

N from S line house 2.0 ft.

11/21/77: Renewed from 6" outside curb stop to property line.

5 ft.-3/4" copper; 3/4" curb stop/ 2-5/8" x 3/4" lead to copper adapt.

XXS; Caldwell stop box;

1-14-99 M. Pavao Const. renewed from main to property  
line. Stock: 26 ft. - 3/4" Copper tubing, 1 - 3/4" Curb Stop,  
1 - Caldwell Stop Box, 1 - 5/8" x 3/4" lead to cop.  
adapt. XXS, 1 - 5/8" x 3/4" Fig. 413. M. Pavao Const.  
to maintain cut.

08/15/13 Eric Smith rerouted water service from curbstop to meter  
Inspected by: M. Rose

DATE

BEF.

AFT.

REMARKS

1-14-99 Tap reamed

[illegible]