

APPLICATION No.: 16594 3/4"

TAP CLEARED ✓

LOCATION: 483 Cedar Grove

DATE

BEF.

AFT.

REMARKS

OWNER: Jos. & L. Singleton

CLEAR ELECT.

5-28-92 9/22 1810

MEASURES: 3/4"

E from	Summer	124.5 ft.
S from N line	Cedar Grove	8.5 ft.
E from W line	House	11.2 ft.

5/27/92: TAP REAMED

Dec. 21, 1956 Renewed from curb stop to a point 2 ft.
inside curb stop.

2 ft. - 3/4" copper tubing; 2# wiping solder;

- - -

Dec. 29, 1972 Renewed from 6" outside curb stop to a
point 3 ft. inside curb stop.

3 1/2 ft. - 3/4" Copper tubing 3/4" H_ays c curb stop
1# wiping solder 3/4" x 5/8 lead to cop.
Caldwell stop box adaptor

- - -

5/27/92: Renewed from main to ins. cellar (12ft ins. prop line)

Stock: 43ft 3/4" copper tubing 1-3/4" curb stop

1-Caldwell stop box 1-3/4x3/4 Fig. 413
=====

9/10/93: CH 90 PROJECT Medeiros & Son Cont. renewed from new
8" main to a point 2ft All stock supplied by Cont
2ft 3/4" copper tubing 1-3/4x3/4 cop-cop cplg.comp
1-3/4" corp. tap Insp. M Rose III

METER HISTORY

CHARGE OUTS

[illegible]