

APPLICATION No.: 16600 3/4"

TAP CLEARED

LOCATION: 419 Court St.

OWNER: S. Gerstien

MEASURES: 3/4"

W from

Palmer

110.3 ft.

S From N line

Court

7.0 ft.

E from Wline

House

10.0 ft.

June 24, 1976 Renewed from 6" outside curb stop to the property line.

8 ft. - 3/4" Copper tubing 3/4" Curb Stop
 Caldwell Stop Box 2 - 5/8" x 3/4" lead to
 copper adaptor XXS

June 3, 1996:

Com Gas damaged water service

Repaired service @ point 14 ft S x N line

Stock: 1ft 3/4" copper tubing 1-3/4" curb stop (14' S x N line)

2- 3/4x5/8 lead-cop adapt.xxs (13.5' S x N line)

=====

Aug 23, 1996:

Contractor broke service Repaired at a point 14.0ft
 S x NL to a point 11.4ft S x NL Also tap leaking when Cont.
 shut off after breaking--used Fig 413

Stock: 3ft 3/4" copper tubing 2- 3/4x5/8 lead-cop adapt.xxs

1- 3/4 x 3/4 Fig 413

----- M Rose III -----

Oct 15, 1996: Joseph Botti, Cont. for Nynex while digging broke service. Renewed from a point 17ft N x S.L.Court St to a point 18.5 ft N x S.L. Stock: 1.5ft 3/4" copper tubing 1-3/4" curb stop

2-3/4x5/8 lead-cop adapt. xxs M.Rose III & J Rezendes

OVER

[illegible]

CHARGE OUTS

2571