

APPLICATION No.: 16649

TAP CLEARED

LOCATION: 2 - 4 Sears St

OWNER:

31-313

MEASURES: June 19, 1916

S X Washington St

16.0 ft

W X E Line Sears St

7.0 ft

N X S Line House

16.8 ft

1" Copper Service

10/04/2018 Lead Service Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 90

Distance from main to curb stop (ft) 7

Distance from curb stop to meter (ft) 26.6

Distance from curb face to curb stop (ft) 1.5

Depth of service (ft) 4.1

Total length of new pipe installed (ft) 26.6

Curb stop replaced: No, Size 3/4"

Corporation replaced: No, Size 3/4"

Ball valve replaced: Yessize 1"

Remarks: 1-3/4 union installed 1LF outside curb stop

DATE

BEF.

AFT.

REMARKS

11/5/01 Ream

[illegible]