

LOCATION: 344 Ashley Blvd.

OWNER: Henry J. Magnant

MEASURES: 5/8"

E from

S from N line

W from E line

L lead Copper

Bowditch

Tinkham

House

July 5, 1916

56.0 ft.

9.0 ft.

4.0 ft.

July 11, 1957 Renewed from a point  $\frac{1}{2}$  ft. outside curb stop to a point 3 ft. inside curbstop.

$3\frac{1}{2}$  ft. -  $\frac{3}{4}$ " copper tubing; 2# wiping solder; 1 -  $\frac{3}{4}$ " copper stop, fig. 415.

9/1/78: Renewed from main to 3 ft. front of main. 3 ft. -  $\frac{3}{4}$ " copper; 5/8" x  $\frac{3}{4}$ " Fig. 413; 5/8" x  $\frac{3}{4}$ " copper to lead adapt. XS

4/10/79: Franklin Const. renewed service from the main to the meter. 38 ft. -  $\frac{3}{4}$ " copper (6' ins.);  $\frac{3}{4}$ " curb stop; Caldwell stop box; 5/8" x  $\frac{3}{4}$ " Fig. 413;

DATE

BEF.

AFT.

REMARKS

9/1/78

Tap reamed



## METER HISTORY

## CHARGE OUTS

[illegible]