

APPLICATION No.: 16720 5/8"

TAP CLEARED

LOCATION: 296 Coffin Ave.

DATE

BEF.

AFT.

REMARKS

OWNER: Theresa J. Demanche

MEASURES: 5/8"

E from	Ashley Blvd.	161.2 ft.
N from S line	Coffin Ave.	9.3 ft.
E from W line	House	14.6 ft.

4/24/79: Franklin Const. renewed service from the main to the property line. 19 ft. - 3/4" copper; 3/4" curbstop; Caldwell stop box; 5/8" x 3/4" Fig. 413; 5/8" x 3/4" lead-cop. adapt. XS;

9/16/2019 Contractor City of New Bedford

Renewed Curb Stop to Meter

CSVALVE 3/4" Curb Stop Valve-.75 Units 1 UOM Each

CiCrbBx Cast Iron Curb Stop Boxes Units 1 UOM Each

BVALVE-3/4" Ball Valve 75 Units 1 UOM Each

FS 90-.75 3/4" Female Sweat 90 Units 1 UOM Each

C-ELBO 3/4" 90* Copper Elbow W.75 Units 1 UOM Each

Cop-.75 Box of 3/4" Copper Tubing Units 18 UOM Feet

[illegible]

CHARGE OUTS