

APPLICATION No.: 16750

TAP CLEARED

824 00976

LOCATION: 292 MapleOWNER: Vance Phillips

MEASURES:

5/8"

E from

Rounds

110.0 ft.

N from S line

Maple

9.5 ft.

W from E line

House

5.5 ft.

1/5/79: Renewed 1 ft. outside to 1 ft. inside curb stop.

2 ft.-3/4" copper; 3/4" curb stop; 2-5/8" x 3/4" lead-cop.

adapt. XXS; Caldwell stop box;

10/16/00 Renewed from newly installed 8" main to property line.

Stock: 16 ft. - 3/4" copper tubing; 1 - 3/4" curb stop; 1 -

Caldwell stop box; 1 - 5/8" x 3/4" lead to cop adapt. XXS; 1 -

3/4" Corporation tap

292 Maple St

Date: 7/24/2024

Contractor: City of New Bedford

Renewed CS to Meter

Type of Pipe: Copper

Size: 3/4"

3/4" 3/4" Copper Tubing Type-K Copper Tubing-K Units 28 UOM Feet

PPRESS 3/4" PROGRESS MALE M ADP ADAPTER (3-4)" Units 1 UOM Each

PPRESS 3/4" PROGRESS MALE M ADP ADAPTER (3-4)" Units 1 UOM Each

(3-4)" Ball 3/4" Ball Valve Valve Units 1 UOM Each

MeterCou 3/4" Meter Coupling p-(3-4) Units 2 UOM Each

CI-CRB-B Cast Iron Curb Stop Boxes Units 1 UOM Each

[illegible]

CHARGE OUTS