

16803

318 Tinkham St

OWNER:

'31-313

| | | |
|-----------|-----------------------|----------|
| MEASURES: | E X Church St | 237.5 ft |
| | N X S Line Tinkham St | 9.4 ft |
| | E X W Line House | 2.9 ft |

1" Copper Service 5/14/2018

Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 72

Distance from main to curb stop (ft) 10

Distance from curb stop to meter (ft) 22.8

Distance from curb face to curb stop (ft) 2.3

Depth of service (ft) 4

Total length of new pipe installed (ft) 22.8

Curb stop replaced: No size 3/4"

Corporation replaced: No size 3/4"

Ball valve furnished: Yes size 1"

Remarks: 3/4"-1" union installed 1' from curb stop

TAP CLEARED

DATE _____

BEF.

AFT.

REMARKS

7/31/90 Ream

[illegible]