

16833

LOCATION: 190 - 192 Whitman St

OWNER:

31-313

MEASURES: W X Acushnet Ave  
N X S Whitman St  
W X E House

236.8 ft

8.0 ft

10.7 ft

1" Copper Service 5/1/2018

## Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 63

Distance from main to curb stop (ft) 10.5

Distance curb stop to meter (ft) 22.5

Distance from curb face to curb stop (ft) 1.5

Depth of service (ft) 3.5

Total length of new pipe installed (ft) 36

Curb stop replaced: Yes size 1"

Corporation replaced: Yes size 1"

Ball valve replaced: Yes size 1"

Remarks: Whip 3ft

TAP CLEARED

DATE \_\_\_\_\_

BEF.

AFT.

REMARKS

[illegible]

# METER HISTORY

| DATE | SET OUT | SIZE | MAKE | NUMBER | READING | TEST |  |  | REMARKS |
|------|---------|------|------|--------|---------|------|--|--|---------|
|      |         |      |      |        |         |      |  |  |         |
|      |         |      |      |        |         |      |  |  |         |
|      |         |      |      |        |         |      |  |  |         |
|      |         |      |      |        |         |      |  |  |         |

## CHARGE OUTS

