

APPLICATION No.: 16871

LOCATION: 197 Nash Rd.

OWNER: Eli Fredette

MEASURES: 5/8"

E f r o m

Ashley Blvd.

316.6 ft.

S from N line

Nash Rd.

9.6 ft.

W from E line

House

13.8 ft.

12/29/97: Renewed from 1/2' outside curb stop to point 2 ft.

Stock: 2 ft. 3/4" copper tubing, 1- 3/4x3/4" curb stop, 1

Caldwell stop box, 2- 5/8x3/4 lead to cop. adapt. xs

=====

9-18-98 Renewed from main to property line. Stock:

42 ft. 8 ins. - 3/4" Copper tubing, 1 - 3/4" Curb Stop,

1 - 5/8" x 3/4" lead to cop. adapt. XS, 1 - 5/8" x 3/4"

Fig. 413. D.W. White to maintain trench.

1" Copper Service

06/11/2018 Lead Service Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 60

Distance from main to curb stop (ft) N/A

Distance from curb stop to meter (ft) 20.0

Distance from curb face to curb stop (ft) 1.2

Depth of service 3.5

Total length of new pipe installed (ft) 23.0

Curb stop replaced: No, Corporation replaced: No

Ball valve replaced: yes size 1"

## TAP CLEARED

DATE \_\_\_\_\_

BEF.

AFT.

REMARKS

12/22/97

12/29/97

975200567

9901 00243

# METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS
1-28-64		5/8	Empire A x	1564744					

## CHARGE OUTS

