

APPLICATION No.: 16922

TAP CLEARED

LOCATION: 2-4 StapletonOWNER: O.F. NormandMEASURES: 5/8"

N from	Brook Ave.	11.5 ft.
W from E line	Stapleton	8.0 ft.
N from S line	House	11.2 ft.

August 19, 1963 Renewed from the main to the property line.
32 ft. of 3/4" copper tubing 1 3/4" cop. to cop. stop
1 Caldwell stop box, complete-long 1 lb. wiping solder
1 5/8" reused corporation coupling

1" Copper Service
4/25/2019 Lead Service Line Replacement Program
Phase 1, Contractor P Gioioso & Son
Type CU, Diameter 1in, Water pressure 98
Distance from main to curb stop (Ft) N/A
Distance from curb stop to meter (ft) 19
Distance from curb face to curb stop (ft) 2
Depth of service (ft) 4
Total length of new pipe installed (ft) 19
Curb stop replaced: NO, Corporation replaced: NO
Ball valve replaced: Yes size 1"

DATE

BEF.

AFT.

REMARKS

8-19-63

Reamed

METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS
3-3-66		5/8	Rook Mag	19378305					

CHARGE OUTS

