

SERVICE *International Wood Screw Co.* Application No. 16932
 St. & No. Mt. Pleasant W.S., N. of Hathaway Road

Size Pipe 2" Kind Pipe C.I. Laid Jan. 30, 1917.
 Chapman gate-iron gate box

E from W. line Hathaway Rd. ((Fence)) St. 4.7 ft.
 E from W line Mt. Pleasant St. 18.5 ft.
 S from S F.R. Br. R.R. (Along curb) St. 83.7 ft.
 S from N line factory bldg. St. 33.5 ft.
 N " Center of Catch Basin 47.6 "

City	ft. Earth	Taker	ft. Earth	
	ft. Pipe		ft. Pipe	
		48	2" C.I.	14 88
REMOVED SEPT. 21, 1994		8	" 1" H.L.	3 76
For detail bill see		Total bill	\$83	36
service book-				

SEPT.21,1994 During CH.90 Proj. - Medeiros &
Son shut off 2-1" taps for this service.
These 2 taps were plotted as one 2" service.
1st. tap 40.2Ft. N x Waste gate
2nd tap 39.0Ft. N x Waste gate
31 Ft. E x chain link fence
Service abandoned in ground.