

APPLICATION No.: 16946

TAP CLEARED

LOCATION: 264 TinkhamOWNER: Edward A GirardMEASURES: 5/8"

E from	Brook	240.0 ft.
N from S line	Tinkham	8.8 ft.
E from W line	house	10.8 ft.

July 30, 1973 Renewed from $\frac{1}{2}$ ft. outside curb stop to
5 ft. inside curb stop.
5 $\frac{1}{2}$ ft. - 3/4" Copper tubing 3/4" Hays curb stop
5/8" lead connector 1 wipe joint
- - -

11/9/04 Renewed from main to property line. Stock: 18 ft. 3/4"
copper tubing; 3/4" curb stop; Caldwell stop box; 5/8" x 3/4"
lead-cop adapt. XS; 5/8" x 3/4" Fig. 413 Tap reamed

2005 Earle St sewer project 3/4 copper main-prop line

1" Copper Service 05/23/2018

Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 68

Distance from main to curb stop (ft) n/a

Distance from curb stop to meter (ft) 14.5

Distance from curb face to curb stop (ft) 2

Depth of service (ft) 5

Total length of new pipe installed (ft) 17.5

Curb stop replaced: No Corporation replaced: No

Ball valve furnished: Yes size 1"

DATE

BEF.

AFT.

REMARKS

11-9-04

10:00

2004-460-3274

AT&T

GAS

Elec. Ver

11/9/04

Tap Reamed

METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS
9/7/62		5/8"	Calmet	1764946					

CHARGE OUTS

