

APPLICATION No.: 16959

LOCATION: 78 Covell St

OWNER:

31-313

**MEASURES:**

E X Acushnet Ave 297.5 ft

N X S line Covell St 10.0 ft

W X W line Bldg. 3.5 ft

Box on takers land

1" Copper Service

5/7/2019 Lead service line replacement program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter (in) 1, Water pressure 90

Distance main to curb stop (ft) 10.6

Distance curb stop to meter (ft) 15.2

Distance curb face to curb stop (ft) 2.5

Depth of service ft 3.7

Total length of new pipe installed (ft) 25.8

Curb stop replaced: yes size 1"

Corporation replaced: yes size 1"

Ball valve furnished: yes size 1"

TAP CLEARED

DATE \_\_\_\_\_

BEF.

AFT.

REMARKS

[illegible]

### CHARGE OUTS

