

APPLICATION No.: 16991

TAP CLEARED

LOCATION: 306 Nash Rd.

OWNER: Antone Coelho

MEASURES:

5/8"

W from

Brook

107.2 ft.

N from S line

Nash Rd.

9.0 ft.

W from E line

House

14.4 ft.

February 12,

1965 Renewed service from 6" outside curb stop to

property line

9 1/2 ft. 3/4" copper tubing

1 3/4" cop. to cop. stop, fig. 415

2 lbs. wiping solder

- - -

AUG 18 1982 - Renewed from main to the curb stop. 8.0 ft.

3/4" copper; 5/8" x 3/4" Fig. 413; stop box;

- - - -

1" Copper Service

06/04/2018 Lead Service Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 70

Distance from main to curb stop (ft) N/A

Distance from curb stop to meter (ft) 22.5

Distance from curb face to curb stop (ft) 2.0

Depth of service (ft) 3.5

Total length of new pipe installed (ft) 25.5

Curb stop replaced: no Corporation replaced: no

Ball valve replaced: yes size 1"

Remarks: 3.0 FT WHIP

DATE

BEF.

AFT.

REMARKS

AUG 18 1982

Reamed

[illegible]

This image shows a blank, aged, cream-colored page, likely an endpaper or flyleaf of a book. The paper has a slightly textured appearance with some faint smudges and discoloration, characteristic of old paper. A dark horizontal line is visible near the top edge, and a vertical line runs down the left side, suggesting the binding edge. There is no text or other markings on the page.

