



REMARKS

tap	reamed
-----	--------

E from	Field	127.8 ft.
N from S	Weaver	7.5 ft.
E from W	house	3.0 ft.

6½ ft. of ¾" copper tubing	1 ¾" cop. to cop. stop
1 ¾" copper coupling	1 lb. wiping solder

Oct. 29, 1960 Renewed from property line to meter inside the cellar.  
14 ft. of 3/4" copper tubing  
Stock supplied and installed by owner's plumber.

-----  
JUL 30 1982 -- Due to installation of 6" main, renewed from  
main to 2.0 ft. front of main. 2.0 ft.-3/4" copper; 5/8"  
x 3/4" lead-cop. adapt. XXS; 3/4" corporation tap;

Aug. 29, 2007: Ch. 90 Proj. - Renewed from main to curb stop.  
11 ft. - 3/4" copper tubing, 1 - 3/4" Curb Stop, 1 - Caldwell Stop  
Box, tap reamed.

[illegible]