

APPLICATION No.: 1707

TAP CLEARED 8912-2021

LOCATION: 75 Maxfield

OWNER: Jessica Yates

MEASURES:

3/4"

E from

S from N line

W from E line

Pleasant

Maxfield

House

65.6 ft.

6.7 ft.

12.0 ft.

May 28, 1969 Renewed from 6" outside curb stop to inside cellar.

14 1/2 ft. - 3/4" Copper tubing 3/4" curb stop
1 wipe joint - - -

January 1975 Renewed from the main to the curb stop.

39 ft. - 3/4" Copper tubing 3/4" Corporation

3/4" Curb Stop Stop Box

Measure for 3/4" Curb Stop:

E x E line Pleasant St. 64.6 ft.

S x N line Maxfield St. 6.5 ft.

E x W line House 13.6 ft.

S x S line House 11.0 ft.

March 22, 1989 Renewed from the main to a point 2 ft. from the main.

1 - 3/4" x 3/4" fig. 413; 2 ft. - 3/4" copper tubing; 1 - 3/4" x 3/4" cop to cop cplg.

Renewed from a point 29.5 ft. N x S line Madfield St. where a 3/4" curb stop was installed with 2 ft. - 3/4" copper tubing and a 5/8" x 3/4" lead to cop adapt.

This 2nd curb stop is 14 ft. S x original curb stop.

Main is 7 ft. S x N line Maxfield St.

NOTE: At this time it looks like Federico Const. did not replace lead from curb stop to above location which is under tel. duct, gas main & elec. duct.

DATE

BEF.

AFT.

REMARKS

8931-1365

[illegible]

This image shows a blank, aged, cream-colored page, likely an endpaper or flyleaf of a book. The paper has a slightly textured appearance with some minor discoloration and faint smudges, particularly along the right edge and bottom. The binding edge on the left is visible, showing the stitching or glue of the book's spine. There is no text or other markings on the page.

APPLICATION No.: 1707

TAP CLEARED

LOCATION: 75 Maxfield St.

OWNER: Jessica Yates

MEASURES: 3/4"

8/3/89: Renewed from curb stop to 12 ft. outside curb stop

Stock: 12 ft. 3/4" copper tubing

1 - 3/4" curb stop 1-Caldwell stop box NCTE: 12 FT. OUTSIDE

CURB STOP IN STREET THERE IS A 3/4" SHUT OFF

+++++

DATE

BEF.

AFT.

REMARKS

[illegible]

CHARGE OUTS

[illegible]