

APPLICATION No.: 17100 3/4"

TAP CLEARED 8404 0399

LOCATION: 177 Buchanan St.

DATE

BEF.

AFT.

REMARKS

OWNER: Charles Mousette

10/8/93: tap reamed

MEASURES: 3/4"

E from	Mt. Pleasant	70.7 ft.
S from N line	Buchanan	9.2 ft.
W from E line	House	2.9 ft.

Jan. 26, 1984 - Renewed from 1 ft. outside curb stop
to property line.

7 ft. - 3/4" copper tubing

1 - 3/4" curb stop 1 stop box

2 - 5/8" x 3/4" lead to copper adaptors XXS

10/8/93: Ch.90 Project

Medeiros Const. renewed service from main to curb stop

Cont. supplied & installed all stock:

22ft 3/4" copper tubing same 3/4" curb stop 1-Caldwell stop box

1-3/4x5/8 Fig 413 Insp. F Bento

=====

4-26-06 - Caliacco Corp. renewed from main to a point 5 ft.

METER HISTORY

CHARGE OUTS

[illegible]