

APPLICATION No.: 1711

TAP CLEARED

LOCATION: 398 Cottage St

DATE

BEF.

AFT.

REMARKS

OWNER:

31-313

MEASURES:

April 14, 1874

N from Sycamore St 110.2 ft

W from E line Cottage St 6.5 ft

N from N line House 11.5 ft

1" Copper Service

03/24/2020 Lead Service Line Replacement

Program Phase 1 Contractor P Gioioso & SOn

Type: CU, Diameter (in) 1, Water Pressure 55

Distance from main to curb stop (ft) 22.5

Distance curb stop to meter (ft) 14

Distance from curb face to curb stop (ft) 4.3

Depth of service (ft) 26.7

Curb stop replaced: yes, size 1"

Corporation replaced: yes, size 1"

Ball valve replaced: no, size 0.75"

Remarks: 1-3/4" union installed where shown

METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS

CHARGE OUTS

