

LOCATION: 711 Belleville Ave.

OWNER: John Medeiros

MEASURES: 5/8" 1"

~~H lead~~~~June 24, 1918~~~~N from~~~~Covell~~~~64.3 ft.~~~~E from W line~~~~Belleville Ave.~~~~10.6 ft.~~~~N from S line~~~~House~~~~8.5 ft.~~

Laid in trench excavated for drain.

7/20/77 - Renewed from curbstop to inside cellar. 20 ft. - 3/4" copper;
(10 ft. ins.);-----
Measures for 1" tap:

N x N Line Covell St.

69.0 Ft.

E x W Line Belleville Ave.

20.3 Ft.

Measures for 3/4" curb stop:

N x N Line Covell St.

65.1 Ft.

E x W Line Belleville Ave.

9.9 Ft.

N x S Side of House

16.5 Ft.

E x E Side of House

19.6 Ft.

June 29, 1977 - Zoppo Const. renewed from the new 48"

~~main~~ main to the curb stop.

1 - 1" Corp. tap with 3/4" reducer; 1 - 3/4" curb stop;

1 stop box; 15 Ft. - 3/4" copper tubing;

1 - 3/4" x 5/8" lead to copper adapt.

DATE BEF. AFT. REMARKS



METER HISTORY

[illegible]

CHARGE OUTS