

APPLICATION No.: 1719

TAP CLEARED



LOCATION: 397 Cottage St

OWNER:

31-313

MEASURES: May 7, 1874

S from Smith St 93.6 ft

E from W line Cottage St 7.0 ft

S from N line House 2.2 ft

1" Copper Service

03/31/2020 - Lead Service Line Replacement Program

Phase 1 Contractor P Gioioso & Son

Type CU, Diameter (in) 1, Water Pressure 55

Distance from main to curb stop (ft) 5

Distance curb stop to meter (ft) 19

Distance from curb face to curb stop (ft) 2.0

depth of service (ft) 3.3

Total length of new pipe installed (ft) 10

Curb stop replaced: yes size 1"

Corporation replaced: yes size 1"

Ball valve replaced: no size 0.75

Remark 1-3/4" union installed where shown

DATE

BEF.

AFT.

REMARKS

METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS

CHARGE OUTS

