

APPLICATION No.: 17206

TAP CLEARED 85442509

LOCATION: 494 Nash Rd. S side E of Mt. Pleasant

DATE BEF. AFT. REMARKS ✓

OWNER: Antone Boudreau

6-11-2000 Tap reamed

MEASURES: 5/8"

E from	Mt. Pleasant	603.5 ft.
N from S line	Nash Rd.	9.0 ft.
W from E line	House	3.8 ft.

10/31/85: Renewed from 1 ft. outside curb stop to a point 3 ft.

Stock: 4 ft. - 3/4" copper tubing 1 - 3/4" curb stop

1 - Caldwell stop box 2 - 3/4 x 5/8 lead to cop adapt. xs

=====

6-11-2000 Renewed from main to property line. Stock: 16 ft. - Copper tubing, 1 - 3/4" Curb Stop, 1 - Caldwell Stop Box, 1 - 5/8" x 3/4"

lead to cop. adapt. XS, 1 - 5/8" x 3/4" Fig. 413. Tilcon to maintain cut.

1" Copper Service

05/10/2018 Lead Service Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 68

Distance from main to curb stop (ft) N/A

Distance from curb stop to meter (ft) 18.5

Distance from curb face to curb stop (ft) 2.5

Depth of service (ft) 2.5

Total length of new pipe installed (ft) 21.5

Curb stop replaced: no Corporation replaced: no

Ball valve replaced: yes size 1"

Remarks: 3.0 ft whip

all clear dec

METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS
4-5-67		5/8	Rock Mag	19769104					

CHARGE OUTS

