APPLICATION No.:17264	TAP CLEARED			
LOCATION: 253 - 255 Nash Rd	DATE	BEF.	AFT.	REMARKS
OWNER:	09/08/	1982	Ream	
MEASURES: W X Ashley Blvd S X N Line Nash Rd W X E Line House 1.5 ft  1" Copper Service 05/16/2018 Lead Service Replacement Program Phase 1, Contractor P Gioioso & Son Type CU, Diameter 1in, Water pressure 69 Distance from main to curb stop (ft) 33.5 Distance from curb stop to meter (ft) 22.0 Distance from curb face to curb stop (ft) 2.5 Depth of service (ft) 4.0 Total length of new pipe installed (ft) 58.5 Public 33.5 Private 25.0 Curb stop replaced: yes size 1" Corporation replaced: yes size 1" Ball valve replaced: yes size 1"				

