

APPLICATION No.: 17265

TAP CLEARED

LOCATION: 257 - 259 Nash Road

DATE

BEF.

AFT.

REMARKS

OWNER:

8/20/82 Ream

31-313

MEASURES: W X Ashley Blvd 263.6 ft
S X N Line Nash Rd 8.3 ft
W X E Line House 2.0 ft

1" Copper Service

05/14/2018 Lead Service Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 69

Distance from main to curb stop (ft) 33.0

Distance from curb stop to meter (ft) 23.5

Distance from curb face to curb stop (ft) 2.0

Depth of service (ft) 4.2

Total length of new pipe installed (ft) 59.5

Public 33.0 Private 26.5

Curb stop replaced: yes size 1"

Corporation replaced: yes size 1"

Ball valve replaced: yes size 1"

Remarks: 3.0 ft WHIP

[illegible]