

LOCATION: 34 N.E. Arlington & Bates

OWNER: Norman Dumas

MEASURES:

5/8"

05-15-1919

N from

Bates

33.8 ft.

W from E line

Arlington

8.5 ft.

S from N line

House

2.9 ft.

Sept. 11, 1975 Renewed from 6" outside curb stop to
inside cellar.

23 ft. - 3/4" Copper tubing (11 ft. insie)

3/4" Curb Stop (used) Acushnet Stop Box (used)

1 wipe joint

- - -

12/31/09 - City crew repaired water service leak
Renewed from a point 1 ft outside curb stop to a Point
2 ft

3 ft - 3/4" copper tubing; 1 - 3/4" curb stop;
1 Caldwell stop box; Foreman: Frank Bento

1/8/10 - City crew renewed service from main to
curb stop

23 ft - 3/4" copper tubing; 1 - 5/8" x 3/4" Fig. 413.

Tap reamed. Foreman: Frank Bento

DATE

BEF.

AFT.

REMARKS

12/30/09 9:50

2010-0102209

1-8-10

Tap reamed

METER HISTORY

CHARGE OUTS

[illegible]