

Duplicate in lieu of lost original 17312 5/8"

339 Conduit St, SW corner Rutland St

LOCATION:

OWNER: Antone Moura

31-313

MEASURES: 5/8"

05-27-1919

W from	Conduit St	43.3
N from S line	Rutland St	7.5
E from W line	House	14.5

7/25/77 - Renewed 1/2 ft. outside curb stop to 1 ft
inside curb stop; 1 1/2 ft - 3/4" copper; 3/4" curb stop;
Stop box; 2 - 5/8" x 3/4" lead connectors xs

6/23/80 - Renewed from main to a point 2.5 ft from
main

2.5 ft - 3/4" copper; 5/8" x 3/4" Fig. 413; 5/8" x 3/4" lead to cop adapt. xs. Tap reamed.

11/24/09 - City crew renewed service from main to meter
(6 ft inside p roperty)

22 ft - 3/4" copper tubing; 1 - 3/4" curb stop;
1 Caldwell stop box; 1 - 5/8" x 3/4" Fig 413; tap
reamed. Foreman: Frank Bento

TAP CLEARED

DATE _____

BEF.

AFT.

REMARKS

6-23-80

tap reamed

2009-	480	1979
-------	-----	------

11-24-09

tap reamed

[illegible]

CHARGE OUTS

[illegible]