APPLICATION No.: 17333	TAP CLEARED			
LOCATION: 221 Hersom St	DATE	BEF.	AFT.	REMARKS
OWNER:				
OWNER: 31-313 MEASURES: W X Conduit St S X N Line Hersom St S X N Line House S X N Line House O4/29/2019 Lead Service Line Replacement Program Phase 1, Contractor P Gioioso & Son Type CU, Diameter lin, Water pressure 85 Distance from main to curb stop (ft) 27.4 Distance curb stop to meter (ft) 19 Distance from curb face to curb stop (ft) 2.3 Depth of service (ft) 4.5 Total length of new pipe installed (ft) 27.4 Curb stop replaced: yes size 1" Corporation replaced: yes size 1" Ball valve furnished: no size 3/4" Remarks: 1 - 3/4 union installed 1 ft outside curb stop				

