

APPLICATION No.: 17389

LOCATION: 281 Tinkham St

## TAP CLEARED

OWNER:

31-313

MEASURES: 1" Copper Service 05/29/2018  
Lead Service Line Replacement Program  
Phase 1, Contractor P Gioioso & Son  
Type CU, Diameter 1", Water pressure 70  
Distance from main to curb stop (ft) N/A  
Distance from curb stop to meter (ft) 26  
Distance from curb face to curb stop (ft) 2.5  
Depth of service (ft) 3.5  
Total length of new pipe installed (ft) 29  
Curb stop replaced: No Corporation replaced: No  
Ball valve replaced: Yes size 1"

DATE

BEF.

AFT.

REMARKS

METER HISTORY								
DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST		REMARKS

Hand-drawn diagram showing a trench (POND) with dimensions and surrounding areas (GRASS, CSW, TINKHAM CUB). The diagram includes a vertical line with a ladder-like structure and a circled '25.0' measurement.

TAP CLEARED 83191650

DATE	BEF.	AFT.	REMARKS
------	------	------	---------

11-2-04	12:15	2004-440-8459
---------	-------	---------------

11/8/04	Tap Reamed
---------	------------

JUN 7 - 1983 --Renewed from main to 3 ft. front of main.  
3.0 ft.-3/4" copper; 6" x 3/4" Adams clamp; 3/4" corp. tap;  
5/8" x 3/4" lead-cop. adapt. XS;

6"	main	cracked
----	------	---------

9/25/90 Check for punch 18ft D. Deane  
11/8/04 Renewed from main to property line. Stock: 30 ft. 3/4"  
copper tubing; 3/4" curb stop; Caldwell stop box; 5/8" x 3/4"  
lead-cop adapt. XS; 5/8" x 3/4" Fig. 413 Tap reamed



[illegible]

## CHARGE OUT'S

[illegible]