

APPLICATION No.: 17441

TAP CLEARED

LOCATION: 199 Frank St

OWNER:

31-313

3/4" Sept 18, 1919

MEASURES:

E X Hemlock St 104.6 ft

S X N Line Frank St 8.4 ft

E X W Line House 11.1

2/5/2021 - Water renewal - Main to meter

(3-4)" ball 3/4" ball valve 1-each, CS Valve-3/4"

curb stop valve (3-4) 1-each, CI-CRB-B Cast Iron

Curb Stop Boxes 1-each, Corp Adap 5/8" corp adapter

1-each, Cop-box of 3/4" copper tubing (3-4)" 60 ft

coils 42-feet, MtxFS 90 3/4" male thread x female - (3-4)

sweat 90 2-each

DATE

BEF.

AFT.

REMARKS

[illegible]