

APPLICATION No.: 17526

## TAP CLEARED

LOCATION: 19 Trinity N.S., W. of CedarOWNER: E. E. DalrympleMEASURES: 3/4

W from Cedar 154.0 ft.  
S from N line Trinity 5.6 ft.

APR 22 1982 -- Tilcon renewed service from the main to the  
property line. 25.5 ft. - 3/4" copper; 3/4" curb stop; stop  
box; 1" x 3/4" Fig. 413; 5/8" x 3/4" lead-cop. adapt. XXS;

-----

9/21/09 - City crew renewed from curb stop to property line  
6 ft - 3/4" copper tubing; 1 - 3/4" curb stop; 1 Caldwell stop  
box; 1 - 5/8" x 3/4" lead to cop adapt. xs

-----  
INACTIVE SER

DATE

BEF.

AFT.

REMARKS

9/21/09 8:00

2009-3900 344

[illegible]

## CHARGE OUTS

[illegible]