

APPLICATION No.: 17602

TAP CLEARED 88-20-2753

LOCATION: 185 Sycamore N.S., W. of Park

OWNER: Mrs. Geo. F. Maxfield

MEASURES:  $5/8''$

W from

Park

267.0 ft.

S from N line

Sycamore

9.2 ft.

E from W line

House

5.5 ft.

5/18/88: Renewed from main to a point 2 ft.

Renewed from 1/2' outside curb stop to prop line.

Stock: 18 ft. 3/4" copper tubing 1-3/4" curb stop

1 - Caldwell stop box 3-3/4x5/8 lead to cop adapt. xs

1 -  $3/4 \times 5/8$  Fig.413

6/9/90: Renewed from 7 ft. to 10.5 ft. outside curb stop  
(around gas main) curb stop installed 10ft. out from  
sidewalk stop. Stock: 3.5 ft. 3/4" copper tubing  
1- 3/4" curb stop\_\_2--3/4x5/8\_\_lead\_to\_\_cop adapt. xs

11/08/04 - silva cont. #4 renewed service with 27 feet copper

2-7-17 renewed c/s to meter

1 ft cast iron curb stop boxes

25 ft 3/4" copper tubing

2 ft 3/4" ball valve

lead worker : ronald aguiar      dpi

[illegible]

## CHARGE OUTS

[illegible]