

APPLICATION No.: 17628

TAP CLEARED

LOCATION: 1130 Cove Rd

OWNER:

DATE	BEF.	AFT.	REMARKS
4/6/92	Ream		

31-313

MEASURES: June 16, 1920

E X County ST 61.3 ft

S X N line Cove Rd 9.0 ft

W X E line House 4.6 ft

1" Copper Service

1/14/2019 Lead Service Line Replacement Program

Phase 1, Contractor P. Gioioso & Son

Type CU, Diameter (1), Water Pressure 100

Distance from main to curb stop (ft) 22

Distance curb stop to meter (ft) 16.8

Distance from curb face to curb stop (ft) 1.8

Depth of service (ft) 4.1

Total length of new pipe installed (ft) 16.8

Curb stop replaced: no, size 3/4"

Corporation replaced: no, size 3/4"

Ball Valve Furnished: yes, size 1"

remarks: 1-3/4" union installed 1Lf outside curb stop

[illegible]

CHARGE OUTS

