

3/16/09 Service Killed at Curb ^{Stop} APPLICATION No.: 17771 5/8"

TAP CLEARED 8443-0839

LOCATION: 1210 Ashley Blvd.

OWNER: Philip Duteau

DATE BEF. AFT. REMARKS

10/24/84 tap reamed ✓

MEASURES: 5/8"

10/20/1920

E from	Ashley Blvd.	16.6 ft.
N from S line	Dewey	8.0 ft.
W from E line	House	8.6 ft.

Oct. 24, 1984: Renewed from main to property line.
Stock: 15ft. 10" copper tubing 3/4" 1 3/4" curb
stop 1 Caldwell stop box 1 3/4 x 5/8 lead to cop
adapt. XXS 1 3/4 x 5/8 Fig. 413

3/16/09 JB Lanagan killed service at curb stop.
Will be re-used in the future. Inspected
by Percy Reynolds.

10/19/09 - New measures for 3/4" curb stop

E from E line Ashley Blvd	16.6
E from Hydrant # 5-0348	10.3
N from S line Dewey St	8.0
E from W line Building	7.0
House to Box	11.3
Main to Property Line	3.0
Pipe inside Property	18.0

10/19/09 - JB Lanagan renewed service from curb stop
to building: 3/4" copper tubing. Inspected by Percy Reynolds

METER HISTORY

CHARGE OUTS

[illegible]