

APPLICATION No.: 17782

## TAP CLEARED

LOCATION: 269-271 Nash Rd. N.S.E. of Brook

OWNER: John S Izdebiski

MEASURES: 5/8"

E from

S from N line

W from E line

L lead

Brook

Nash Rd.

House

10-25-~~20~~<sup>1902</sup>

231.0 ft.

9.0 ft.

11.2 ft.

DATE

BEF.

AFT.

REMARKS

11/13/96

964602467

11/13/96: tap reamed

April 17, 1950 Renewed from curb stop to property line.  
 11 ft. - 3/4" Copper tubing 2 - 3/4" Cop. cplg.

April 13, 1949 Owner supplied & installed 3/4" copper  
 tubing from property line to inside cellar.

Nov 13, 1996: Renewed from main to prop line

Stock: 43 ft 3/4" copper tubing 1-3/4" curb stop

1- Caldwell stop box 1-3/4x3/4 cop-cop cplg.comp

1- 3/4x5/8 Fig 413

=====

11/22/11 - City crew repaired section of water service  
 at curb stop damaged by NStar Gas  
 1 ft -3/4" copper tubing; 1 -3/4" curb stop; 1 -3/4" x  
 3/4" cop to cop cplg. comp. Foreman: Danny Perry

11/14/16 eversource backfilled &amp; paved trench

13 ft 3/4" copper tubing

lead worker : Manny Washburn DPI



[illegible]

## CHARGE OUTS

[illegible]