

APPLICATION No.: **17880**

LOCATION: 7 potter N.S. W. of Highland

OWNER: Cesoline

MEASURES: $3/4''$

W from Highland	69.0
S from N line Potter	7.3
E from W line house	8.0

September 9, 1964 Renewed service from the new 1 $\frac{1}{2}$ " copper main. to the property line. The 1 $\frac{1}{4}$ " copper main was laid on the 12 ft. line, S x N line Potter St. This work is due to Route #195.

12 ft. 3/4" copper tubing	1 1 $\frac{1}{4}$ " x 1 $\frac{1}{4}$ " x 3/4" cop. tee, all bell
1 3/4" cop. to cop. stop	1 lb. wiping solder

The street cut will be maintained by the Route #195 Contractor.

July 18, 2002 Renewed from new 6" ductile main to a point 9 ft
9 ft - 1" Copper tubing; 1" Corp. tap; 1" Curb Stop: Stop Box;
5/8" x 3/4" lead to cop adapt xxs (used as reducer from 1" to 3/4" copper)

Check for low pressure. cannot pump
it out.

TAP CLEARED

DATE _____

BEF.

AFT.

REMARKS

3/12/02

1:45

2002-100-5900

[illegible]