

APPLICATION No.: 17884

TAP CLEARED

LOCATION: 137-9 Rounds W.S., S of Union

DATE

BEF.

AFT.

REMARKS

OWNER: Sidney Sheiman

7-28-99 Tap reamed ✓

MEASURES:

 $\frac{3}{4}$ "

S from

Union

65.1 ft.

E from W line

Rounds

8.5 ft.

N from S line

House

10.5 ft.

October 31, 1969 Renewed from 6" outside of curb stop to the property line.

8 $\frac{1}{2}$ ft. of $\frac{3}{4}$ " copper tubing 1 $\frac{3}{4}$ " Hays curb stop

2# wiping solder

2-12-99 M. Pavao Const. renewed from main to prop. line.

Stock: 14 ft. - $\frac{3}{4}$ " Copper tubing, 1 - $\frac{3}{4}$ " Curb Stop

1 - Caldwell Stop Box, 1 - $\frac{3}{4}$ " x $\frac{3}{4}$ " cop to cop cplg.,

comp. M. Pavao Cont. to maintain cut.

7-28-99DW White renewed from main to curb stop.

Stock: 10 ft. - $\frac{3}{4}$ " Copper tubing, 1 - Curb Stop

1 - Caldwell Stop Box, 1 - $\frac{3}{4}$ " x $\frac{3}{4}$ " Fig. 413

DW White to maintain cut.

[illegible]