

APPLICATION No.: 17915

## TAP CLEARED

LOCATION: S.E. Cor. 390 North &amp; Beech

DATE

BEF.

AFT.

REMARKS

OWNER: Randall B. King

2003-510-2252

12/17/03

MEASURES: 3/4"

12/17/03

Tap reamed

E from	Beech	34.0 ft.
N from S line	North	7.3 ft.
E from W line	House	11.8 ft.

July 14, 1973 Renewed from 6" outside curb stop to property line.

Stock:-

7 1/2 ft. - 3/4" Copper tubing 2 wipe joints  
3/4" Hays curb stop

- - -

8/24/81: Renewed from 1 ft. outside curbstop to the prop. line. 8.0 ft. - 3/4" copper; 3/4" curbstop; stop box; 5/8" x 3/4" lead-cop. adapt. XXS

12/17/03 Renewed from main to property line. Stock: 14 ft. 3/4"

copper tubing; 3/4" curb stop; Caldwell stop box; 3/4" x 3/4" cop-cop cplg., comp. Tap reamed

-----

8/29/08 - West End Water Main Rehab Contract # 4 - Perrina Const.

Renewed water service from main to a point 3.5 ft

3.5 ft - 1" copper tubing; 1 - 1" corp tap; 1 - 1" x 3/4" reducer

Inspected by Tim Ives, CDM

-----



[illegible]