

APPLICATION No.: 17940

LOCATION: 467-469 Kempton N. S., E. of Chancery

OWNER: John W Woodland

MEASURES: ~~5/8~~" 3/4"

05-20-1921

from

# Chancery

46.3 ft.

S from N line

Kempton

7.1 ft.

Es from W line

Bldg.

12.6 ft.

May 13, 1964 Renewed from  $\frac{1}{2}$  ft. outside curb stop to inside cellar wall.

12½ ft. - 3/4" Copper tubing      3/4" cop to cop stop  
1# wiping solder

July 12, 1974 Renewed from the new 12" main in Kempton St. to the curb stop.

20 ft. - 3/4" Copper tubing  
3/4" Hays Tap  
3/4" Mueller curb stop  
reused Acush. stop box  
(contractor to install  
new box at later date)

S & S Inc. supplied the stock, labor, excavated & will maintain trench.

Measures of 3/4" Curb Stop:

E x E line Chancery St. 47.2 ft.

E x W line Bldg. 14.2 ft.

S x N line Kempton St. 6.2 ft.

S x S line Bldg.-	6.0 ft.
-------------------	---------

— — —

8-27-09 - City crew renewed service from curb stop to a point

12 ft inside property to connect water garden spigot

12 ft - 3/4" copper tubing; 1 - 3/4" curb stop with waste;

1 Caldwell stop box. Foreman: Frank Bento

## TAP CLEARED

DATE \_\_\_\_\_

BEF.

AFT.

REMARKS

8/27/69	8:00
---------	------

2009-3506973

[illegible]

## CHARGE OUTS

[illegible]