

APPLICATION No.: 18043 3/4"

TAP CLEARED

LOCATION: 476 Arnold St.

DATE

BEF.

AFT.

REMARKS

OWNER: John Santos

1-28-99 Tap reamed

MEASURES: 3/4"

E from	Rockdale	35.0 ft.
N from S line	Arnold	8.7 ft.
W from E line	House	3.6 ft.

April 18, 1950 New from tap to 1 ft. inside curb stop
in sidewalk;

8 ft. - 3/4" copper; 1 - 1" I.P.Fem. x 3/4" cop cplg.
fig. 413; 1-3/4" cop to cop stop fig. 415.

1-28-99 M. Pavao Const. renewed from main to prop. line.
Stock: 19 ft. - 3/4" Copper tubing, 1 - 3/4" Curb Stop,
1 - Caldwell Stop Box, 1 - 5/8" x 3/4" lead to cop.
adapt. XS, 1 - 5/8" x 3/4" Fig. 413. M. Pavao Const.
to maintain cut.

METER HISTORY

CHARGE OUTS

[illegible]