

APPLICATION No.: 118079

TAP CLEARED ✓

LOCATION: 106-110 James E.S., S. of Court

OWNER: Leo T. Kavanaugh

MEASURES: 5/8"

S from	Court	100.6 ft.
W from E line	James	6.6 ft.
S from N line	Garage	17.7 ft.

April 7, 1959 Renewed from 1/2 ft. outside curb stop to
3 ft. inside curb stop.

3 1/2 ft. - 3/4" Copper tubing 3/4" oppper stop
2# wiping solder

- - -

6-15-98 Biszko Cont renewed service from the newly installed

✓ 8" ductile main to a point² from the main. Stock supplied by
Contractor: 2 ft - 3/4" Copper tubing, 1 - 5/8" x 3/4" lead to
cop. adapt. XXS, 1 - 3/4" Corporation tap, Contractor to maintain
cut.

✓ 8-19-98 Service was repair @ point 7' west, of C/S (1 ft out-side
to 1 ft inside burried with-out c/s box) Stock: 2 ft.- 3/4" Copper
tubing, 1 - 3/4" Curb Stop, 2 - 5/8" x 3/4" lead to cop. adapt. XS

2-11-99 M. Pavao Const. renewed from main to

✓ property line. Stock: 26 ft. - 3/4" Copper tubing,
1 - 3/4" Curb Stop, 1 - Caldwell Stop Box, 1 - 5/8" x 3/4"
lead to cop. adapt. XXS. M. Pavao Const. to maintain cut.

~~4-14-16 Service Killed~~

[illegible]

CHARGE OUTS

[illegible]